



Compressor Installation and Commissioning Report

Customer Name:	Autobody UK Ltd					
Address:	Unit 9, Crosland Industrial Estate					
	Stockport Road West					
	Stockport					
Postcode:	SK6 2BR					
Contact Name:	Stephen Cahill		Contact Number:			
Compressor Model:	ABAC Spinn		Serial No: ITJ266125			
Date of Commissioning:	15/07/2026		Standard 2 Year Warranty: ☐			
Installation						
Location of Compressor	Plant Room	☐	Shop Floor	☒	Outside	☐
Site Conditions	Clean	☐	Dusty	☒	Damp	☐
Ambient Temperature	24.7 °C					
Outlet Air Ventilation	None	☒	Ducting	☐	Extraction Fan	☐
Ancillary Equipment	Dryer	☒	Dryer	☐	Line Filters	☐
Commissioning						
Check Oil Levels	☒		Check Air Leaks	☒		
Check all tightness of all fittings, hoses, electrical connections and drive belts ☐						
Connect electric supply (must comply with I.E.E regulations 17 th Edition and relevant updates)						
Checking incoming voltage	401V	L1	403V	L2	404V	L3
Check control voltage(s)	24V	1		2		
Check Fuse Size (customer supply)	D32	A				
Check Direction of Rotation	☒					
Fill system to working pressure, then check;						
Check full load amps	19.3	L1	19.8	L2	20.3	L3
Check off load amps	12.4	L1	14.4	L2	12.9	L3
Check motor overload setting	☒					
Unloaded pressure	7 bar	A				
Loaded pressure	8 bar	A				
Discharge Temperature	°C					
Test dryer operations and check (integral systems only)						
Check dewpoint reading	°C					
Check condensate discharge	☐					
Handover						
Compressor operation sequence explained	☒					
Customer advised on all weekly checks	☒					
Handover: Cabinets keys and user manual	☒					
I am satisfied of the condition, installation and operation of my compressor (not valid unless signed)						
Customer Signature			Engineer Signature			
Print Name	SCAHILL		Print Name	SCOTT ARNOLD		
Position in company	DIRECTOR.					
Note; when checking amperage readings on variable speed machines, state pressure if unload values are not possible						