



ROWLEY SPRAYBOOTHS



Compressor Installation and Commissioning Report

Customer Name:	Motor Range					
Address:	Dunnings Bridge Road					
	Liverpool					
Postcode:	L30 6YW					
Contact Name:	Stuart Deas			Contact Number: 07989 410770		
Compressor Model:	ABAC Genesis 11kw			Serial No: ITJ967753		
Date of Commissioning:	01/10/26			Standard 2 Year Warranty: ☒		
Installation						
Location of Compressor	Plant Room	☐	Shop Floor	☒	Outside	☐
Site Conditions	Clean	☒	Dusty	☐	Damp	☐
Ambient Temperature	16.1 °C					
Outlet Air Ventilation	None	☒	Ducting	☐	Extraction Fan	☐
Ancillary Equipment	Dryer	☒	Dryer	☐	Line Filters	☐
Commissioning						
Check Oil Levels	☒					
Check Air Leaks	☒					
Check all tightness of all fittings, hoses, electrical connections and drive belts ☒						
Connect electric supply (must comply with I.E.E regulations 17 th Edition and relevant updates)						
Checking incoming voltage	410v	L1	410v	L2	411v	L3
Check control voltage(s)	24v	1		2		
Check Fuse Size (customer supply)	D40	A				
Check Direction of Rotation	☒					
Fill system to working pressure, then check;						
Check full load amps	17.1	L1	17.6	L2	16.5	L3
Check off load amps	13.8	L1	13.9	L2	14.6	L3
Check motor overload setting	☒					
Unloaded pressure	9.5 bar					
Loaded pressure	10 bar					
Discharge Temperature	3	°C				
Test dryer operations and check (integral systems only)						
Check dewpoint reading	-	°C				
Check condensate discharge	☒					
Handover						
Compressor operation sequence explained	☒					
Customer advised on all weekly checks	☒					
Handover: Cabinets keys and user manual	☒					
I am satisfied of the condition, installation and operation of my compressor (not valid unless signed)						
Customer Signature	[Signature]		Engineer Signature	S. Arnold		
Print Name	X CRANK TOLDS		Print Name	Scott Arnold		

