

BREATHING AIR QUALITY CERTIFICATE OF TEST AND INSPECTION

Company Name: Autocraft Telford Ltd
Site Address: Unit 1-3, Hortonwood 33, Telford, Shropshire, TF1 7EX

Test Location: inside Spraybooth Regulator 1

CRITERIA / SUBSTANCE	RESULTS
Carbon Monoxide	0 ppm
Carbon Dioxide	0 ppm
Oil Mist	0 mg/m ³
Odour/Taste	none
Water (liquid)	500 500 mg/m ³
Pressure Dew Point	-5 °C
Oxygen	21 %
Ambient Temperature	12.9 °C
System Pressure	6 BAR
System Flow	250 SCFH
In Line RH	52 %

Notes:

- Rowley Spray Booths recommend that the final filter regulator elements are changed annually, or as recommended by the manufacturer.
- The Test Certificate does not cover the maintenance of the compressor or its associated equipment.
- The Test Certificate does not infer that the compressor and/or its associated equipment are suitable for the intended task.
- The suitability of the compressor and/or its associated equipment is the responsibility of the owner/occupier of the plant/facility.
- The Test Certificate does not state that the compressor and/or its associated equipment are correctly sited to prevent hazardous substances entering the system from the local environment. The siting of the compressor and /or its associated equipment is the responsibility of the owner/occupier of the plant/facility.
- The Test Certificate does not infer that the volume flow of air is sufficient to supply breathing air and all other demands for air. The suitability of the compressor and/or its associated equipment to supply breathing air and all other air demands is the responsibility of the owner/occupier of the plant/facility.
- The owner/occupier should address these matters with the supplier of the compressor and/or its associated equipment or a competent engineer capable of designing compressed air systems.

Statutory Requirements:

Tested and inspected to the following National Air Purity Standard BS EN 12021.

It is recommended that the air purity is tested quarterly. It is the responsibility of the owner/occupier of the plant/facility to ensure that this essential health and safety maintenance is implemented.

Test Engineer:

Pass ☒ Fail ☐ Serial No. of Test Kit: AIRQUAL-1

Signature: S. Arnold

Print Name: Scott Arnold

Date of Test: 27/03/26

Date Next Test Due: 27/09/26